

**STATE OF CALIFORNIA  
SAFETY ASSESSMENT PROGRAM  
RESERVOIR**

<p>Facility Name _____</p> <p>Address _____</p> <p>Co-City-Vic _____</p> <p>Mo/Day/Yr ____/____/____ Time _____ <span style="display: block; text-align: right; font-size: small;">use 24 hr.</span></p> <p>Type of Disaster _____</p>	<p>SAP ID Nos. _____</p> <p>Other Reports _____</p> <p>No. Photos ____ No. Sketches ____</p> <p>Ref. Dwgs. _____</p> <p>Est. Damage % _____</p> <p>Facility Status <span style="border: 1px solid black; display: inline-block; width: 150px; height: 30px; vertical-align: middle;"></span></p>
--	--

**SAFETY INSTRUCTIONS:** The possibility of toxic gases in confined spaces or of fuel leaks should be recognized as a potential hazard.

**CAUTION:** The primary purpose of the report is to advise of the condition of the facility for immediate continued use/occupancy. REINSPECTION OF THE FACILITY IS RECOMMENDED. AFTERSHOCKS MAY CAUSE DAMAGE THAT REQUIRES REINSPECTION. The conclusions reached by engineers who re-examine the facility later should take precedence. The assessment team will not render further advice in the event of conflict of engineering recommendations.

**A. CONDITION:**

Existing: None <input type="radio"/>	Recommended: Green <input type="radio"/>	Posted at this assessment: Yes <input type="radio"/>
Green <input type="radio"/>	Yellow <input type="radio"/>	No <input type="radio"/>
Yellow <input type="radio"/>	Red <input type="radio"/>	
Red <input type="radio"/>		

**B. RECOMMENDATIONS**

Monitor _____ <input type="radio"/>	Continue in service, repair ASAP _____ <input type="radio"/>
Remove from service _____ <input type="radio"/>	Drain and repair _____ <input type="radio"/>
Continue in service _____ <input type="radio"/>	Lower water level and continue service _____ <input type="radio"/>
	_____ ft
_____	_____
_____	_____
_____	_____

**C. COMMENTS**

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

## STEEL RESERVOIR

### D. RESERVOIR DESCRIPTION

Capacity \_\_\_\_\_ MG      Wall Height \_\_\_\_\_ ft O/S Diameter \_\_\_\_\_ ft

Roof Type    ☐ Wood            ☐ Steel            ☐ Flat    ☐ Conical    ☐ Knuckled Edge

Shell            ☐ Welded            ☐ Bolted            ☐ Riveted

Floor support ☐ Footing ring    ☐ Oiled sand    ☐ A.C.    ☐ Other \_\_\_\_\_

Footing        ☐ Concrete ring ☐ Other \_\_\_\_\_    ☐ None

Pipe connection ☐ Rigid        ☐ Flexible

Anchorage to foundation \_\_\_\_\_ Dia. \_\_\_\_\_ Spacing \_\_\_\_\_

---

### DAMAGE OBSERVED (D.O.)

	0	1	2-3-4	5	6	NA	NO
Damage Scale:	None	Slight	Moderate	Severe	Total	Not	Not
	(0%)	(1-10%)	(11 - 40%)	(41 - 60%)	(over 60%)	Applicable	Observed

### E. SHELL

D.O.

\_\_\_\_\_ Elephant's foot

a. Height \_\_\_\_\_ ft

b. Circumferential extent \_\_\_\_\_ ft

\_\_\_\_\_ Other buckling

\_\_\_\_\_ Horizontal joints broken

\_\_\_\_\_ Vertical joints broken

\_\_\_\_\_ Plate split

\_\_\_\_\_ Seismic anchors

\_\_\_\_\_ Rocking of reservoir evidenced

\_\_\_\_\_ Sliding of reservoir evidenced

\_\_\_\_\_ Leaks evident. Rate \_\_\_\_\_ gpm

\_\_\_\_\_ Unexplained wet spots on adjacent ground

\_\_\_\_\_ Shell penetrations damaged

\_\_\_\_\_ Other attachments to shell damaged

\_\_\_\_\_ Pipe Connections to Tank

### F. VALVE PIT

D.O.

\_\_\_\_\_ Access

\_\_\_\_\_ Control Piping

\_\_\_\_\_ Gauges

\_\_\_\_\_ Hatches

\_\_\_\_\_ Inlet-outlet piping

\_\_\_\_\_ Pit flooded

\_\_\_\_\_ Roof

\_\_\_\_\_ Walls

\_\_\_\_\_ Charts

\_\_\_\_\_ Valving

G. \_\_\_\_\_ Roof

H. \_\_\_\_\_ Footing

I. \_\_\_\_\_ Floor

J. \_\_\_\_\_ Aboveground Piping

K. \_\_\_\_\_ Underground Piping

---

### L. REMARKS

---

---

---

---

---

## PRESTRESSED CONCRETE RESERVOIR

### M. RESERVOIR DESCRIPTION:

Wire or Strand Wrapped	Buttress Type using individual Tendons, usually inside wall	Bar Tendons on Tank Surface
<b>TENDONS:</b> <input type="radio"/> 220 ksi - 0.142" or 0.172" dia <input type="radio"/> 270 ksi - 3/8" dia <b>WALL CONSTRUCTION:</b> <input type="radio"/> Cast-in-place <input type="radio"/> Shotcrete <input type="radio"/> Shotcrete w/ steel diaphragm <input type="radio"/> Precast <input type="radio"/> Precast w/ steel diaphragm	<input type="radio"/> Strands <input type="radio"/> Wires <input type="radio"/> Bars  <input type="radio"/> Cast-in-place <input type="radio"/> Precast	<input type="radio"/> Bars with prop. couplers  <input type="radio"/> Cast-in-place <input type="radio"/> Shotcrete

### TENDON PROTECTION SYSTEMS:

- ☐ Shotcrete      ☐ Corrosion inhibiting grease      ☐ Galvanizing protected by plastic sheath  
☐ Grout

Tank Restraints   ☐ Seismic cables   ☐ Curb (restraining sliding)  
Capacity \_\_\_\_\_ MG   Wall height \_\_\_\_\_ ft   O/S diameter \_\_\_\_\_ ft  
Roof Type:   ☐ Flat   ☐ Dome   Exposed   ☐ Fill depth \_\_\_\_\_   Surface usage \_\_\_\_\_  
☐ Yes   ☐ No

### DAMAGE OBSERVED (D.O.)

	0	1	2-3-4	5	6	NA	NO
Damage Scale:	None	Slight	Moderate	Severe	Total	Not	Not
	(0%)	(1-10%)	(11 - 40%)	(41 - 60%)	(over 60%)	Applicable	Observed

### N. SHELL

D.O.

- \_\_\_\_ Shell or shotcrete cracked  
\_\_\_\_ Vertical cracks more than 2 feet long  
\_\_\_\_ Unexplained excessive loss of contents  
\_\_\_\_ Bulging observable  
\_\_\_\_ Visible construction joints  
\_\_\_\_ Wall leaking  
\_\_\_\_ Wet spots  
\_\_\_\_ Spouts  
\_\_\_\_ Horizontal cracks more than 25% of perimeter  
\_\_\_\_ Corrosion at horizontal cracks  
\_\_\_\_ Shotcrete delaminated at cracks  
\_\_\_\_ Attachments to shell loose  
\_\_\_\_ Leaks @ rust stains  
\_\_\_\_ Major leaks at shell/foundation joint  
\_\_\_\_ Unexplained wet spots on adjacent ground  
\_\_\_\_ Corrosion at manholes/other penetrations  
Leakage rate \_\_\_\_\_ gpm

### O. HORIZONTAL PRESTRESSING

D.O.

1. Wrapping:  
\_\_\_\_ Corrosion  
\_\_\_\_ Corrosion at horizontal cracks
2. Individual tendons:  
\_\_\_\_ Corrosion products  
\_\_\_\_ Leaks @ tendon locations  
\_\_\_\_ Leaks @ tendon anchorages  
\_\_\_\_ Tendon anchorage distressed  
\_\_\_\_ Tendon anchorage disrupted/loose  
\_\_\_\_ Cracking in vicinity of tendon anchorage  
\_\_\_\_ Tendon location visually observable  
\_\_\_\_ Discoloration of concrete in line w/tendons
3. Bar tendons on surface:  
\_\_\_\_ Tendons failed  
\_\_\_\_ Tendons sound loose  
\_\_\_\_ Evidence of rust

**DAMAGE OBSERVED (D.O.)**

	0	1	2-3-4	5	6	NA	NO
Damage Scale:	None	Slight	Moderate	Severe	Total	Not	Not
	(0%)	(1-10%)	(11 - 40%)	(41 - 60%)	(over 60%)	Applicable	Observed

**P. ROOF**

D.O.

Flat or conical

☐ Displaced with respect to wall☐ Sagging☐ Cracked at edges☐ Cracked at interior supports☐ Supporting column spalled

Dome Shell

☐ Shotcrete ☐ CIP concrete☐ Precast concrete☐ Construction joints☐ Cracks☐ Show reinforcement/corrosion☐ Increasing with time☐ Delaminating☐ Misalignment of surface☐ Rust lines @ top of soffit over rebars☐ Dome Ring☐ Corrosion☐ Distress @ shell/ring juncture☐ Shotcrete loose/hollow-sounding☐ Vertical cracks☐ Wire (strand) exposed/corroded

D.O.

**Q. \_\_\_\_\_ FOOTING****R. \_\_\_\_\_ FLOOR****S. \_\_\_\_\_ ABOVEGROUND PIPING****T. VALVE PIT**☐ Access☐ Control piping☐ Gauges☐ Hatches (equipment)☐ Inlet-outlet piping☐ Pit flooded (depth \_\_\_\_\_ ft)☐ Roof☐ Walls☐ Charts☐ Valving**U. REMARKS**

---

---

---

---

---

---

---

---

---

---